

Tâches	Description	Charge de travail	%	
TK2106-0243	Installation du chantier	32:00	23/06/2021	23/06/2021
TK2106-0248	Electricité	208:00	23/06/2021	05/07/2021
TK2106-0244	Dépose toiture	40:00	24/06/2021	24/06/2021
TK2106-0245	Toiture	64:00	25/06/2021	26/06/2021
TK2106-0246	Plafond	72:00	28/06/2021	30/06/2021
TK2106-0249	Plomberie	72:00	28/06/2021	30/06/2021
TK2106-0247	Peinture	64:00	01/07/2021	05/07/2021
TK2106-0252	Réserve		06/07/2021	09/07/2021
TK2106-0253	Reception	08:00	12/07/2021	12/07/2021