

Tâches	Description	Charge de travail	%	Start	End
TK2208-0415	ENS. Démolition	1000:00	80%	29/08/2022	
TK2208-0408	ENS. Extension nouvelle toiture		100%	22/08/2022	11/03/2023
TK2208-0412	ENS. Installation gouttières + étanchéité			12/09/2022	30/04/2024
TK2404-0479	ENS. Curage fosse			15/04/2024	
TK2404-0476	EXT. Dallage sol			22/04/2024	
TK2404-0477	EXT. Façade décorative			22/04/2024	
TK2404-0475	EXT. Maçonnerie ext.		40%	11/03/2024	
TK2404-0478	EXT. Revêt. Muraux		10%	22/04/2024	
TK2404-0466	RDC Maçonnerie			15/04/2024	
TK2404-0467	RDC Cloisonnement Maçonnerie&BA13			15/04/2024	
TK2404-0468	RDC Revêtement muraux			15/04/2024	
TK2404-0469	RDC Plomberie/Sanitaire			15/04/2024	
TK2404-0470	RDC Electricité			15/04/2024	
TK2404-0471	RDC Revêt. Sol			15/04/2024	
TK2404-0472	RDC Revêt. Plafond			15/04/2024	
TK2404-0473	RDC Menuiserie			15/04/2024	
TK2404-0474	RDC Clim.			29/04/2024	
TK2208-0411	ETAGE Maçonnerie		75%	06/09/2022	13/04/2024
TK2208-0409	ETAGE Cloisonnement Maçonnerie&BA13		100%	24/08/2022	30/03/2024
TK2208-0410	ETAGE Revêtement muraux		40%	27/08/2022	27/04/2024
TK2208-0413	ETAGE Plomberie/Sanitaire		60%	15/09/2022	27/04/2024
TK2403-0461	ETAGE Electricité		70%	27/03/2024	30/04/2024
TK2403-0462	ETAGE Revêt. Sol		40%	27/03/2024	27/04/2024
TK2403-0463	ETAGE Revêt. Plafond			27/03/2024	30/04/2024
TK2403-0464	ETAGE Menuiserie		10%	27/03/2024	27/04/2024
TK2404-0465	ETAGE Clim.			08/04/2024	
TK2208-0414	Nettoyage complet et repli du chantier			19/09/2022	20/09/2022