

PLANNING D'EXECUTION DES TRAVAUX

Tâches	Description	Charge de travail	%		
TK2208-0404	Installation et approvisionnement du chantier	100%	01/08/2022	02/08/2022	
TK2208-0395	Dépose/Démolition	100%	01/08/2022	04/08/2022	
TK2208-0396	Maçonnerie	95%	04/08/2022	25/08/2022	
TK2208-0400	Plomberie	70%	03/08/2022	23/08/2022	
TK2208-0401	Electricité	25%	15/08/2022	01/10/2022	
TK2208-0397	Carrelage	50%	20/08/2022	04/09/2022	
TK2208-0403	Peinture et masticage	45%	20/08/2022	03/10/2022	
TK2208-0399	Faux plafond		19/09/2022	05/10/2022	
TK2208-0398	Etanchéité	85%	20/08/2022	29/08/2022	
TK2208-0407	Plancher mixte (ossature métallique-bois)	65%	22/08/2022	18/09/2022	
TK2208-0402	Menuiserie métallique-bois		21/09/2022	28/09/2022	
TK2210-0417	Fermeture réserve d'eau	100%	07/10/2022	08/10/2022	
TK2210-0416	Béton de sol	100%	07/10/2022	10/10/2022	
TK2210-0418	Climatisation	50%	03/10/2022	21/10/2022	